

Approved For Release 2008	/06/03 · CIA-RDP86-0	0735R000100130016-3
Approved For Nelease 2000	100/03 CIA-NDF00-0	0/331000 100 1300 10-3

As Submitted

The littled

Office:
OL/LSD and OL/RECD
Orientive Statement:
Responsible Officer:
Significant Funding Amount:
Quarter Ending:

OL/LSD and OL/RECD
Provide support to SAEE Physe II
FY 83

C - Scheduled
X - Actual

25X1 25X1

Activities Planned		Quarter 1		Çarter 2			Quarter 3			Quanter 4				
		007	non	DEE	TAU	FE3	MR	APR	MAY	J1'1'	JUL	AUG	SEP	
	den and	novate space and relocate personnel equipment (LSD).				entro estado de contra de								
	ű.	Complete drawings to relocate the Map Library.		0										
	b.	Complete backfill of space allocation to the DCI area, DDO, DDA and DDS&T.			0									
	Ċ.	Free up space for Phase II.					0							
11.	Com	plete modifications of space (RECD).												
	а.	Complete Phase II Design.		0							1			
	b.	Award Phase II Construction.					0				1			
	с.	Complete Phase II Construction						ĺ			1		0	
		Table						1						
					1			i	i					
		the creek											ĺ	
		A Company			Contract of the Contract of th									
		e en la			47.4 July		ļ	1			1			
			grand age to		· ·						ĺ			

	•	•
C		\mathbf{c}
84 M	1	Į
_		
~	• •	4

Approved For Release 2008/06/03 : CIA-RDP86-00735R000100130016-3	∫) s	SubmITTEL
Office: OL/RECD Chjective Statement: Construct 50.000 net square feet of space Responsible Officer: Similificant Funding Aux Charter Ending:	O - Scheholed X - Actual	25X1 25X1

Activities Planned		Quarter 1			Quarter 2			Quarter 3			Quarter 4		
		NOA	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	
Complete redesign of third floor.		0											
Exercise Option I for construction of the first three floors.		0											
Exercise Option II for construction of the remaining three floors.		0											
Begin construction.			0										
												Ì	
												ı	
						İ							
						1			1				
			j			İ							
									ı				